



**Warning: These start up forms must be filled in and signed and a copy sent to CAG Purification for review and for registering for warranty purposes. Failure to do so will void the factory warranty.**

3770B Laird Road, Unit 2, Mississauga, Ontario, L5L 0A7, 1-800-951-0777, Fax 905 820 3490, Web www.cagpurification.com

### START UP FORMS - CWT CHILLERS

PROJECT			CHILLER SOLD BY
ADDRESS			SERVICE COMPANY
CITY/PROV./POSTAL CODE			CITY/PROV./POSTAL CODE
PHONE	FAX	PHONE	FAX
ON SITE CONTACT			SERVICE TECH
PHONE	EMAIL	SERVICE TECH PHONE	
CHILLER MODEL	S/N	SERVICE TECH EMAIL	
DATE OF VISIT			REASON FOR VISIT
DATA CHECKPOINTS	UNIT OF MEASURE	LOG	WHAT PROBLEM DID YOU ENCOUNTER IN EACH OF THE CIRCUITS BELOW?
CHILLED WATER TEMP IN	°F		REFRIGERATION
CHILLED WATER TEMP OUT	°F		
CHILLED WATER PRESSURE ENTERING	PSIG		
CHILLED WATER PRESSURE LEAVING	PSIG		
CHILLED WATER FLOW	GPM		
GLYCOL CONCENTRATION	%		
SET POINT TEMPERATURE STAT	°F		
UNLOADING 1T STAT	°F		
UNLOADING 2T STAT	°F		
HIGH TEMPERATURE T STAT	°F		
LOW TEMPERATURE T STAT	°F		
CHECK ALARMS	Y/N		
CHECK DRY CONTACTS	Y/N		
SUCTION PRESSURE	PSIG		
HEAD PRESSURE	PSIG		
SUCTION LINE TEMP	°F		
SUPERHEAT	°F		
LIQUIDE LINE TEMP	°F		
SUBCOOLING	°F		
LOW PRESSURE SETTING	PSIG		ELECTRICAL
HIGH PRESSURE SETTING	PSIG		
TD LOW PRESSURE SETTING	PSIG		
FAN CYCLE SWITCH 1	PSIG		
FAN CYCLE SWITCH 2	PSIG		
FAN CYCLE SWITCH 3	PSIG		
FAN CYCLE SWITCH 4	PSIG		
COMPRESSOR OIL LEVEL OK	Y/N		
OIL ADDED	OZ		
REFRIGERANT	LBS		



**Warning: These start up forms must be filled in and signed and a copy sent to CAG Purification for review and for registering for warranty purposes. Failure to do so will void the factory warranty.**

3770B Laird Road, Mississauga, Ontario, L5L 0A7, 1-800-951-0777, Fax 905 820 3490, Web www.cagpurification.com

<b>START UP FORMS - CWT CHILLERS Con't</b>						
PROJECT			CHILLER MODEL	S/N		
DATA CHECKPOINTS	UNIT OF MEASURE	LOG	WHAT PROBLEMS - IF ANY - DID YOU ENCOUNTER DUE TO INSTALLATION ISSUES?			
CONDENSER WATER TEMP IN	°F					
CONDENSER WATER TEMP OUT	°F					
CONDENSER WATER PRESSURE ENTERING	PSIG					
CONDENSER WATER PRESSURE LEAVING	PSIG					
CONDENSER WATER FLOW	GPM		WHAT SUGGESTIONS DO YOU HAVE FOR OUR PRODUCTS REGARDING: WORKMANSHIP			
CHILLER LINE VOLTAGE	L1 -L2					
	L1 -L2					
	L1 -L2					
CHILLER LINE AMPERAGE	L1		COMPONENT QUALITY			
	L2					
	L3					
COMPRESSOR AMPERAGE	L1				EASE OF SERVICE	
	L2					
	L3					
# 2 COMPRESSOR AMPERAGE IF EQUIPPED	L1		EMERGENCY CONTACT INFORMATION			
	L2					
	L3					
# 3 COMPRESSOR AMPERAGE IF EQUIPPED	L1				NAME	
	L2					
	L3					
PUMP AMPERAGE	L1		TELEPHONE			
	L2					
	L3					
# 2 PUMP AMPERAGE IF EQUIPPED	L1				1	
	L2				2	
	L3		3			
CONDENSER FANS TOTAL AMPERAGE	L1		4			
	L2					
	L3					

<b>FORM COMPLETED BY</b>	
SIGNATURE	DATE
<b>CUSTOMER</b>	
SIGNATURE	DATE
<b>DID YOU AFFIX YOUR SERVICE STICKER TO THE CHILLER?</b>	
YES	NO